


# Bio-Methane

Anticipated 2017-2018 Schedule



ACTIVITY	START	END
Proposal Submittal	5/1/2017	
Review Proposal	5/1/2017	5/31/2017
Constr Agreement Prep & Execution	6/1/2017	6/30/2017
Notice to Proceed (NTP) - Tacoma	7/1/2017	
Design	7/1/2017	8/31/2017
Railroad Permit	8/1/2017	1/31/2018
ROW Permit	12/1/2017	1/31/2018
Procurement	2/1/2018	2/28/2018
Construction	3/1/2018	4/28/2018
Testing	5/1/2018	5/15/2018
Restoration	5/9/2018	5/23/2018
In Service Date	5/15/2018	

In Service - May 2018