

551 - Tacoma Towers Const 6-20-17 R1

Activity ID	Activity Name	OD	Start	Finish	2017							2018							2019							2020																								
					M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D
					-4	-3	-2	-1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37					
551 -Tacoma Convention Center Hotel - 2017-06-15 Update					1039	02-May-16 A	13-May-20																																											
Construction					1039	02-May-16 A	13-May-20																																											
Permit 1 - Convention Center Ramp & Stair Shift					79	24-Mar-17 A	17-Jul-17																																											
Phae 1 - Ramp Construction					79	24-Mar-17 A	17-Jul-17																																											
1R-1230	NTP Recieved for Phase 1 - Ramp Construction	0	24-Mar-17 A																																															
A1001-01008	Construction - Phase 1 early work @ existing convention center - ramp	42	24-Mar-17 A	14-Jul-17																																														
1R-1050	Site Fencing and Circulation Signage Levels 1&2	2	29-Mar-17 A	30-Mar-17 A																																														
1R-1060	Layout for Demo of Stairs and Concrete	2	31-Mar-17 A	03-Apr-17 A																																														
A4310	**[Delay in Start of Ramp Demo Due to Insufficient Drawings]**	20	03-Apr-17 A	05-May-17 A																																														
1R-1080	Erect Temp Stairs South Side Levels 1 to 3	13	04-May-17 A	12-May-17 A																																														
1R-1070	Demo Stairs North Elev Levels 1&2	5	08-May-17 A	11-May-17 A																																														
1R-1090	Saw Cutting Concrete and Removal HVAC & Elec.	4	10-May-17 A	11-May-17 A																																														
1R-1100	Dig Spread FTGS	5	11-May-17 A	15-May-17 A																																														
A4330	Deliver Rebar for New Stair Footings	10	17-May-17	31-May-17																																														
A4320	Spread FTGS Form/Rebar/Pour/Strip	5	01-Jun-17	07-Jun-17																																														
1R-1110	Cols. Form/Rebar/Pour with Wall	4	08-Jun-17	13-Jun-17																																														
1R-1120	Start Ramp Wall Form/Rebar/Pour & Strip Level 1 to 2	5	08-Jun-17	14-Jun-17																																														
1R-1140	Form Ramp Beams & Deck	10	15-Jun-17	28-Jun-17																																														
1R-1150	Place Beam & Deck Rebar	3	28-Jun-17	30-Jun-17																																														
1R-1160	Pour and Strip Ramp (Shoring to Remain 21 days)	3	29-Jun-17	03-Jul-17																																														
1R-1170	Form Crash Walls at Ramp	3	05-Jul-17	07-Jul-17																																														
1R-1180	Pour Crash Walls at Ramp	2	06-Jul-17	07-Jul-17																																														
1R-1190	Demo Form & Pour New Approach from Commerce St.	4	10-Jul-17	13-Jul-17																																														
1R-1210	Complete Electrical Lighting and HVAC	3	10-Jul-17	12-Jul-17																																														
1R-1220	Garage Striping and Signage	2	14-Jul-17	17-Jul-17																																														
Permit 2 - Demo, Earthwork & Shoring					360	02-May-16 A	29-Sep-17																																											
Gen / Milestones Permit 2					342	02-May-16 A	05-Sep-17																																											
A1002-01006	Design - Phase 2 demo, earthwork, shoring	90	02-May-16 A	30-Dec-16 A																																														
A0900	NTP Phase 2 Demo/Shoring/Excavation	0	01-Aug-17*																																															
A1002-01008	Construction - Phase 2 demo, earthwork, shoring	25	01-Aug-17	05-Sep-17																																														
Start-Up - Permit 2 - Demo Existing Garage, Mass Excavation & Shoring					17	01-Aug-17	23-Aug-17																																											
A1090	Survey and Utility Locate	3	01-Aug-17	03-Aug-17																																														
A1035	Phase 2 Permits Received ** PROJECT NTP **	0		01-Aug-17*																																														
A1070	Mobilization and Office Setup	5	03-Aug-17	09-Aug-17																																														
A2470	Reroute Traffic at Court C	3	03-Aug-17	07-Aug-17																																														
A1080	Set Up Fencing & BMP's	5	08-Aug-17	14-Aug-17																																														
A2450	Dewatering System / Baker Tanks	10	10-Aug-17	23-Aug-17																																														
Demo and Earthworks					18	02-Aug-17	25-Aug-17																																											
A2460	Relocate 480 Volt Power / Use for Temp Power	5	02-Aug-17	08-Aug-17																																														
A1220	Relocate Carlton HVAC Unit	5	09-Aug-17*	15-Aug-17																																														
A1230	Relocate Fire Sprinkler Pipe for Carlton	5	09-Aug-17	15-Aug-17																																														
A1240	Relocate Oil Water Seperator -for Convention Center	5	09-Aug-17	15-Aug-17																																														
A1250	General Cut/Cap Power/Utilities	5	09-Aug-17	15-Aug-17																																														
A1100	Existing Building Demo and Site Clearance	10	14-Aug-17	25-Aug-17																																														
Shoring and Excavation					26	24-Aug-17	29-Sep-17																																											
A1136	Rubble Wall Soil Nails	4	24-Aug-17	29-Aug-17																																														
A1137	North Shoring Wall Underpinning	8	24-Aug-17	05-Sep-17																																														
A1138	Shotcrete Rubble Wall	4	30-Aug-17	05-Sep-17																																														
A1165	West Shoring Wall	4	06-Sep-17	11-Sep-17																																														
A1144	South Shoring Wall	4	12-Sep-17	15-Sep-17																																														

█ Remaining Level of Effort █ Summary
█ Actual Work
█ Remaining Work
█ Critical Remaining Work
◆ Milestone



